NAME OF THE WORK: Remodelling of segregation point, RCC drain and development of water body at JP Park (Muthyalanagara) in ward no 17.

A) Premeasurements

Item No	Discription of Item	No	Length	Breadth	Avg Breadth	Depth	Avg Depth	Qty	Unit	Remarks
21	Construction of embankment using nanotechnology material. Construction of embankment with approved material gravel/murrumt with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement table 300-2 complete as per specifications.								Cum	
	Mohankumar Nagar Rd to seggregation Point	1	30.00	10.50	10.60	10.55	2.800	2.900	2.850	902.03
		1	30.00	10.60	10.50	10.55	2.900	2.800	2.850	902.03
		1	30.00	10.50	10.40	10.45	2.800	2.900	2.850	893.48
		1	10.00	10.40	10.50	10.45	2.900	2.800	2.850	297.83
	Space for Vehicle	1	20.00	25.10	25.00	25.05	2.800	2.800	2.800	1402.80
	Pressent bill Qty								**4398.15**	**Cum**
	BOQ QTY								**4340.00**	**Cum**

22/10/18

23/10

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For M/s. K Damodar & Co.

Managing Partner

Scanned by CamScanner

NAME OF THE WORK: Remodelling of segregation point, RCC drain and development of water body at JP Park (Muthyalanagara) in ward no 17.

A) Premeasurements

Item No	Discription of Item	No	Length	Breadth	Avg Bread	Depth	Avg Depth	Qty	Unit	Remarks
21	KSRRB 400 Granular Sub-Base with Coarse Graded Material (table 400-2) KSRRB M400-7. Construction of granular sub-base by providing Coarse graded crushed stone aggregates of granite / trap / basalt material, speading in uniform layers with motor grader on prepared surface, mixing by mix in place method with rotavator at OMC, and compacting with vibratory roller to achieve the desired density, complete as per specifications. - ForCoarse graded granular sub-base material as per 400-2 For Grading I Material								Cum	
	Mohankumar Nagar Rd to seggregation Point	1	30.00	10.50	10.60	10.55	0.150	0.150	0.150	47.48		
		1	30.00	10.60	10.50	10.55	0.150	0.150	0.150	47.48		
		1	30.00	10.50	10.40	10.45	0.150	0.150	0.150	47.03		
		1	10.00	10.40	10.50	10.45	0.150	0.150	0.150	15.68		
	Pressent bill Qty									**157.65**	**Cum**	
	BOQ QTY									**157.50**	**Cum**	

23/10/17

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು/
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For M/s. K Damodar & Co.

Managing Partner

Scanned by CamScanner

NAME OF THE WORK: Remodelling of segregation point, RCC drain and development of water body at JP Park (Muthyalanagara) in ward no 17.

A) Premeasurements

Item No	Discription of Item	No	Length	Breadth	Avg Bread	Depth	Avg Depth	Qty	Unit	Remarks
23	Providing, laying, spreading and compacting crushed stone aggregates wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406								Cum	
	Mohankumar Nagar Rd to seggregation Point	1	30.00	10.50	10.60	10.55	0.200	0.200	0.200	63.30
		1	30.00	10.60	10.50	10.55	0.200	0.200	0.200	63.30
		1	30.00	10.50	10.40	10.45	0.200	0.200	0.200	62.70
		1	10.00	10.40	10.50	10.45	0.200	0.200	0.200	20.90
	Pressent bill Qty									**210.20** Cum
	BOQ QTY									**210.00** Cum

25/10/22

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For M/s. K Damodar & Co.

Managing Partner

Scanned by CamScanner

NAME OF THE WORK: Remodelling of segregation point, RCC drain and development of water body at JP Park (Muthyalanagara) in ward no 17.

A) Premeasurements

Item No	Discription of Item	No	Length	Breadth	Avg Bread	Qty	Unit	Remarks
24	Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications.						Sqm	
	Mohankumar Nagar Rd to seggregation Point	1	30.00	10.50	10.60	10.55	316.5	
		1	30.00	10.60	10.50	10.55	316.5	
		1	30.00	10.50	10.40	10.45	313.5	
		1	10.00	10.40	10.50	10.45	104.5	
	Pressent bill Qty						**1051.00**	Sqm
	BOQ QTY						**1050.00**	Sqm

26/10/12

7.7/10

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For M/s. K Damodar & Co.

Managing Partner

Scanned by CamScanner

NAME OF THE WORK: Remodelling of segregation point, RCC drain and development of water body at JP Park (Muthyalanagara) in ward no 17.

A) Premeasurements

Item No	Discription of Item	No	Length	Breadth	Avg Breadth	Qty	Unit	Remarks
25	Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH/Chapter 5						Sqm	
	For BM							
	Mohankumar Nagar Rd to seggregation Point	1	30.00	10.50	10.60	10.55	316.50	
		1	30.00	10.60	10.50	10.55	316.50	
		1	30.00	10.50	10.60	10.55	316.50	
		1	10.00	10.60	10.50	10.55	105.50	
	Mohankumar Nagar Rd to seggregation Point	1	30.00	10.50	10.60	10.55	316.50	
		1	30.00	10.60	10.50	10.55	316.50	
		1	30.00	10.50	10.40	10.45	313.50	
		1	10.00	10.40	10.50	10.45	104.50	
	Pressent bill Qty						**2106.00**	**Sqm**	
	BOQ QTY						**2100.00**	**Sqm**	

27/10/12

27/10

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For M/s. K Damodar & Co.

Managing Partner

Scanned by CamScanner

NAME OF THE WORK: Remodelling of segregation point, RCC drain and development of water body at JP Park (Muthyalanagara) in ward no 17.

A) Premeasurements

Item No	Discription of Item	No	Length	Breadth	Avg Breadth	Depth	Avg Depth	Qty	Unit	Remarks
26	Providing and laying bituminous macadam on prepared surface with crushed coarse aggregates as per design mix formula for base / binding course including loading of aggregates with F.E. loader, hot mixing of stone aggregates and bitumen in hot mix plant, transporting the mixd material in tipper to paver and laying mixed materials with paver finisher to the required level and grade, rolling by power roller to achieve the desired density, but excluding cost of primer / tack coat including lead, lift and cost of all materials, labour, HOM of machineries complete as per specifications. MORTH /Chapter 5 - using 100/120 TPH capacity H.M.P. with sensor paver Gr-1 (80 mm to 100mm) with 3.1 % VG-30 Bitumen transportation etc., complete.(P.No.28, I.No.5.30 of PW,P&IWTD S.R 2013-14)								Cum	
	Mohankumar Nagar Rd to seggregation Point	1	30.00	10.50	10.60	10.55	0.050	0.050	0.050	15.83	
		1	30.00	10.60	10.50	10.55	0.050	0.050	0.050	15.83	
		1	30.00	10.50	10.60	10.55	0.050	0.050	0.050	15.83	
		1	10.00	10.60	10.50	10.55	0.050	0.050	0.050	5.28	
	Pressent bill Qty									**52.75**	**Cum**
	BOQ QTY									**52.50**	**Cum**

28/10/17

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For M/s. K Damodar & Co.

Managing Partner

Scanned by CamScanner

NAME OF THE WORK: Remodelling of segregation point, RCC drain and development of water body at JP Park (Muthyalanagara) in ward no 17.

A) Premeasurements

Item No	Discription of Item	No	Length	Breadth	Avg Breadth	Depth	Avg Depth	Qty	Unit	Remarks
27	KSRRB M500-18. Providing and laying semi dense bituminous concrete compacted thickness with bitumen using crushed aggregates of grade II, premixed with bituminous binder at 5% of mix and filler, transporting the hot mix to work site, laying with a mechanical paver to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause No. 500.8 complete in all respects as per specifications.using 40/60 TPH capacity HMP with mechanical paver Gr-1 (35mm to 40mm) with 4.5% VG-30 bitumen								Sqm	
	Mohankumar Nagar.Rd to seggregation Point	1	30.00	10.50	10.60	10.55	0.030	0.030	0.030	9.50		
		1	30.00	10.60	10.50	10.55	0.030	0.030	0.030	9.50		
		1	30.00	10.50	10.40	10.45	0.030	0.030	0.030	9.41		
		1	10.00	10.40	10.50	10.45	0.030	0.030	0.030	3.14		
	Pressent bill Qty									**31.53**	**Cum**	
	BOQ QTY									**26.25**	**Cum**	

29/10/22

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಅಪಚಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For M/s. K Damodar & Co.

Managing Partner

Scanned by CamScanner